

**PUBLIC WORKS PRIORITY LIST  
2002-2003**

PUBLIC WORKS AREA	PROJECT	RESPONSIBLE PERSON(S)	STATUS	TIER
Highway	Whitney Ave Street Betterment	Perreault & Knipe	Under design plan of winter bidding with construction to be completed by September 1st.	1
Highway	Storm Drainage Program	Perreault & Knipe	Next project Elm Street and Willard Avenue	1
Highway	Traffic Signalization - Town Center	Perreault & Knipe	25% plans submitted to MHD. Design of expanded project including Maple/Main intersection is ongoing. On 2002 TIP	1
Highway	Holden Street/Main Intersection	Perreault	25% plans submitted to MHD. Project must be completed by 7/1/02	1
Highway	Harrington Avenue(includes Old Mill Road to Main & Rte 9 intersection)	Perreault, Knipe & Tozeski	Awaiting status of design plan to determine timetable for installation of 12-inch main. Spring 2005 next time maintenance work is scheduled.	2
Highway	Harrington Avenue/Rte 9 Intersection	Perreault	On TIP for 2004. Plan is for this to be 100% State project.	3
Highway	Extend sidewalks - Floral Street Area	Perreault & Knipe	Awaiting design	3
Highway	Cherry Street Improvement	Perreault & Hale	On TIP for 2002 with Oct 2003 completion	3
Highway	Main Street(Rte 290 to Maple Avenue)	Perreault & Knipe	Awaiting GIS plotting and flyover. On TIP for 2005	3
Highway	Gulf/Sewell/Holden Street Improvements	Perreault & Knipe	Some improvements to be part of Summit Ridge Subdivision	3
Highway	Grafton Street(Rte 9 to Center)	Perreault & Knipe	On TIP for 2006	3
Highway	Sidewalk Master Plan	Perreault & Knipe	To be developed	4
Highway	Lake Street	Perreault & Knipe	Project now undergoing corridor study. Proposed for 2007 TIP advanced to BOS for action pursuant to new protocol	4
Highway	Connector Road Maple to Main Street	Morgado	To be developed	4
Highway	North & Prospect Streets	Perreault & Knipe	To be developed	4
Highway	Colonial Drive	Perreault & Knipe	To be developed	4

**PUBLIC WORKS PRIORITY LIST**  
**2002-2003**

PUBLIC WORKS AREA	PROJECT	RESPONSIBLE PERSON(S)	STATUS	TIER
Sewer	I & I Program	Perreault & Tozeski	Ongoing program. Smoke tested large area for the Rolfed Ave station. TV camera to be started on Oct 29-30 on Shady Ln trunk line	1
Sewer	Holden Street Extension	Perreault & Tozeski	Gravity and force main lines complete. State permit acquired. Pumps station under construction	1
Sewer	Odor Control Pilot Program	Tozeski	Bioxide chemical being used on permanent basis at Rolfed Ave station with success	1
Sewer	Comprehensive Wastewater Management Planning Project (CWMP)	Perreault & Tozeski	Phase I recently completed. Ongoing project	1
Sewer	Rate Study/I&I Charges/Assessment Rates/ Off Site Credits	Tozeski	Part of CWMP study determination	2
Sewer	Ultimate Plant Capacity	Tozeski	Part of CWMP study determination	3
Sewer	Cherry Street Pumps Station Upgrade	Tozeski	System is at maximum capacity with limitation being the 4" force main	3
Sewer	Study capacity problems at Hill Street & Rolfe Avenue	Perreault & Tozeski	Part of CWMP study determination	3
Sewer	Overall system design study	Perreault & Tozeski	Part of CWMP study determination	3
Water	Altitude Valves/SCADA Upgrade (1)	Tozeski	Under design	1
Water	Water Management Act Permit Revision (2)	Tozeski	Ongoing discussions with DEP	1
Water	New Source Approval Home Farm 6-2 (3)	Tozeski	Ongoing discussions with DEP	1
Water	New Water Source(s)	Tozeski	Well drilling scheduled for October	1
Water	Oak Street Booster Station	Tozeski	Awaiting land purchase and design. Project to be undertaken with Rte 9 improvements. Spring 2003 construction	2
Water	Route 9 to Temple Hill Extensions (4)	Tozeski	Awaiting design - Spring 2003 construction	2
Water	Well Installations Maple Ave & New HS	Perreault/Snell	Awaiting Start	2
Water	Rate Study	Tozeski	Awaiting start	3
Water	Back-up Generator Gulf Street BPS (5)	Tozeski	Awaiting design	4

**PUBLIC WORKS PRIORITY LIST  
2002-2003**

PUBLIC WORKS AREA	PROJECT	RESPONSIBLE PERSON(S)	STATUS	TIER
Water	Harrington Avenue(includes Old Mill Road to Main & Rte 9 intersection)	Perreault, Knipe & Tozeski	Awaiting status of design plan to determine timetable for installation of 12-inch main	4
Parks & Rec	Dean Park Improvements (2001)	Snell	Project under construction	1
Parks & Rec	Rehab Play Courts - Coolidge/Edgemere	Snell	Project awaiting bidding	1
Parks & Rec	Municipal Drive Fields	Snell	Waiting on design and funding	2
Parks & Rec	Maple Avenue Phase II	Snell	Waiting on design and funding	2
Parks & Rec	Lake Street Park Development	Snell	Master plan still under review. Construction of access road now in permitting	3
Parks & Rec	Development of Swimming Area	Snell	Part of Lake Street Park	3
Parks & Rec	Cross Town Trail	Snell	Awaiting start	4
Parks & Rec	Neighborhood Park Improvements Program	Snell	Program under development	4
Cemetery	Continued Expansion	Snell	Project under construction	1
Landfill	Landfill Reuse	Perreault & Allen	Program under development	4
Bldgs & Grounds	Beal Elevator	Cox	Project under construction	1
Bldgs & Grounds	New High School Project	Cox	Project under construction	1
Bldgs & Grounds	High School to Middle School Renovation	Cox	Current bid schedule is 12/1/01	1
Bldgs & Grounds	Beal Parking Lot	Cox	Awaiting design/Summer 2002 construction	1
Bldgs & Grounds	Additional Classrooms - North Shore	Cox	Awaiting 11/13/01 STM	2
Bldgs & Grounds	Renovation - Middle School- East	Cox	To Be Developed	4
Engineering	GIS	Perreault	Phase I ongoing. Phase II contract under review to be awarded in October 2001	1

**PUBLIC WORKS PRIORITY LIST  
2002-2003**

PUBLIC WORKS AREA	PROJECT	RESPONSIBLE PERSON(S)	STATUS	TIER
Engineering	Stormwater Management Plan	Perreault	Ongoing project. Now in information gathering. Point source discharges to Lake Quinsigamond to be located.	1
Engineering	Lake Quinsigamond/Flint Ponds 319 Grant	Perreault	Locating point source discharge points. Select location and design and inspect installation of best management practices treatment alternative for 1 to 2 locations.	1

**Explanation of Tier Classifications**

Tier 1	Projects that are under active design or construction or projects scheduled for construction within the next (12) months.
Tier 2	Projects under design or active review and study that are planned for advancement as tier 1 projects within the next (12-24) months.
Tier 3	Projects under conceptual review or development where no significant commitment of time or materials has been made.
Tier 4	Projects in preliminary development or study that are shown for informational purposes only.